

恂品里山

No	日期	工程項目	施工位置及內容說明
1	113/06/01~113/06/30	結構工程	1. 周邊鋼筋軌拉拔加工開孔 2. 周邊鋼軌樁拉拔
 6/4日周邊鋼筋軌拉拔加工開孔  6/5日周邊鋼軌樁拉拔			
2	113/06/01~113/06/30	結構工程	1. 1F 基地放樣 2. 1F 柱筋續接
 6/11日基地1FL放樣  6/12日1FL柱筋續接			

恂品里山

No	日期	工程項目	施工位置及內容說明
3	113/06/01~113/06/30	結構工程	1. 1F 柱牆模組立 2. 1F 牆面水電配管
 			
4	113/06/01~113/06/30	結構工程	1. 1F 梁底模板架鋪 2. 1F 頂版模板架鋪
 			

No	日期	工程項目	施工位置及內容說明
5	113/06/01~113/06/30	結構工程	1. 1F 頂版模板架鋪 2. 1F 頂版模板架鋪
 			
6	113/06/01~113/06/30	結構工程	1. 1F 頂版水電放樣 2. 1F 頂版陽台模板架鋪
 			